

ID	Task Name	Baseline Start	Forecast/Actual Start	Duration	Baseline Finish	Forecast/Actual Finish	7	Half 2, 2007	Half 1, 2008	Half 2, 2008	Half 1, 2009	Half 2, 2009	Half 1, 2010	Half 2, 2010	Half 1, 2011	Half 2, 2011	Half 1
							J	J	J	J	J	J	J	J	J	J	J
1	<b>Common Arrangments for Gas (CAG) Project</b>	<b>Tue 11/12/07</b>	<b>Tue 11/12/07</b>	<b>994 days</b>	<b>Fri 30/09/11</b>	<b>Fri 30/09/11</b>											
2	Project Start	Tue 11/12/07	Tue 11/12/07	0 days	Tue 11/12/07	Tue 11/12/07			11 Dec '07								
3	<b>Cost Benefit Analysis</b>	<b>Tue 11/12/07</b>	<b>Tue 11/12/07</b>	<b>218 days</b>	<b>Thu 09/10/08</b>	<b>Thu 09/10/08</b>											
4	Develop Indicitive CBA	Tue 11/12/07	Tue 11/12/07	48 days	Thu 14/02/08	Thu 14/02/08			11 Dec '07	14 Feb '08							
5	Round table discuss with key stakeholders	Mon 04/02/08	Mon 04/02/08	0 days	Mon 04/02/08	Mon 04/02/08				04 Feb '08							
6	Present Indicitive CBA to CAGSG	Thu 14/02/08	Thu 14/02/08	0 days	Thu 14/02/08	Thu 14/02/08				14 Feb '08							
7	Submit Indicitive CBA to DETI, DFP & DCENR (for information)	Fri 22/02/08	Fri 22/02/08	0 days	Fri 22/02/08	Fri 22/02/08				22 Feb '08							
8	Develop and draft Stage 2 CBA (based on published consultation on Gas Industry Operations)	Mon 25/08/08	Mon 25/08/08	33 days	Wed 08/10/08	Wed 08/10/08				25 Aug '08	08 Oct '08						
9	Present High Level Stage 2 CBA to CAGSG	Thu 09/10/08	Thu 09/10/08	0 days	Thu 09/10/08	Thu 09/10/08					09 Oct '08						
10	<b>Single Approach to Gas Quality</b>	<b>Fri 29/02/08</b>	<b>Mon 10/03/08</b>	<b>139 days</b>	<b>Fri 19/09/08</b>	<b>Fri 19/09/08</b>											
11	Receive Report from BGN	Fri 29/02/08	Mon 10/03/08	0 days	Fri 29/02/08	Mon 10/03/08				10 Mar '08							
12	Review report internally (CER & NIAUR)	Mon 03/03/08	Tue 11/03/08	21 days	Thu 10/04/08	Tue 08/04/08			11 Mar '08	08 Apr '08							
13	Decision on next steps (CAGSG)	Thu 10/04/08	Tue 08/04/08	0 days	Thu 10/04/08	Tue 08/04/08				08 Apr '08							
14	Draft Consultation Paper & review internally	Wed 09/04/08	Wed 09/04/08	46 days	Wed 11/06/08	Wed 11/06/08				09 Apr '08	11 Jun '08						
15	Consultation Paper to CAGSG	Thu 12/06/08	Thu 12/06/08	0 days	Thu 12/06/08	Thu 12/06/08					12 Jun '08						
16	Publish Consultation Paper	Fri 20/06/08	Fri 20/06/08	0 days	Fri 20/06/08	Fri 20/06/08					20 Jun '08						
17	Industry Discussion/Workshop	Wed 02/07/08	Wed 02/07/08	0 days	Wed 02/07/08	Wed 02/07/08					02 Jul '08						
18	Consultation Ends	Fri 11/07/08	Fri 11/07/08	0 days	Fri 11/07/08	Fri 11/07/08					11 Jul '08						
19	Draft Decision Paper	Mon 14/07/08	Mon 14/07/08	44 days	Thu 11/09/08	Thu 11/09/08				14 Jul '08	11 Sep '08						
20	Decision Paper at CAGSG	Thu 11/09/08	Thu 11/09/08	0 days	Thu 11/09/08	Thu 11/09/08					11 Sep '08						
21	Publish Decision Paper	Fri 19/09/08	Fri 19/09/08	0 days	Fri 19/09/08	Fri 19/09/08					19 Sep '08						
22	<b>Single Transmission Tariff Methodology</b>	<b>Fri 25/01/08</b>	<b>Fri 25/01/08</b>	<b>175 days</b>	<b>Fri 26/09/08</b>	<b>Fri 26/09/08</b>											
23	Issue RFP for Consultancy Support	Fri 25/01/08	Fri 25/01/08	0 days	Fri 25/01/08	Fri 25/01/08				25 Jan '08							
24	Receive Tenders	Fri 22/02/08	Fri 22/02/08	0 days	Fri 22/02/08	Fri 22/02/08				22 Feb '08							
25	Review Tenders	Fri 22/02/08	Fri 22/02/08	11 days	Thu 13/03/08	Fri 07/03/08			22 Feb '08	07 Mar '08							
26	Approval of Successful Bidder	Thu 13/03/08	Fri 07/03/08	0 days	Thu 13/03/08	Fri 07/03/08				07 Mar '08							
27	Notify Successful/Unsuccessful Bidder	Thu 20/03/08	Fri 07/03/08	0 days	Thu 20/03/08	Fri 07/03/08				07 Mar '08							
28	Consultants in Place	Fri 04/04/08	Fri 28/03/08	0 days	Fri 04/04/08	Fri 28/03/08				23 Mar '08							
29	CER/ NIAUR/Consultants Meet	Tue 08/04/08	Wed 02/04/08	0 days	Tue 08/04/08	Wed 02/04/08				02 Apr '08							
30	Develop Interim Report	Tue 08/04/08	Wed 02/04/08	27 days	Wed 23/04/08	Thu 08/05/08			02 Apr '08	08 May '08							
31	Presentation of Interim Report Internally (CER & NIAUR)	Thu 08/05/08	Thu 08/05/08	0 days	Thu 08/05/08	Thu 08/05/08				08 May '08							
32	All-island Tariffs Workshop (Invite Only)	Thu 24/04/08	Fri 09/05/08	0 days	Thu 24/04/08	Fri 09/05/08				09 May '08							
33	Develop Consultation	Fri 25/04/08	Mon 12/05/08	23 days	Wed 11/06/08	Wed 11/06/08			12 May '08	11 Jun '08							
34	Consultation Paper at CAGSG	Thu 12/06/08	Thu 12/06/08	0 days	Thu 12/06/08	Thu 12/06/08				12 Jun '08							
35	Publish Consultation	Fri 20/06/08	Fri 20/06/08	0 days	Fri 20/06/08	Fri 20/06/08				20 Jun '08							
36	All-island Tariffs Workshop 1	Wed 02/07/08	Wed 02/07/08	0 days	Wed 02/07/08	Wed 02/07/08				02 Jul '08							
37	Consultation Ends	Fri 25/07/08	Fri 25/07/08	0 days	Fri 25/07/08	Fri 25/07/08				25 Jul '08							
38	All-island Tariffs Workshop 2	Wed 13/08/08	Wed 13/08/08	0 days	Wed 13/08/08	Wed 13/08/08				13 Aug '08							
39	Drafting of Decision Paper and Response Paper	Fri 25/07/08	Fri 25/07/08	34 days	Wed 10/09/08	Wed 10/09/08			25 Jul '08	10 Sep '08							
40	Decision Paper to CAGSG	Thu 11/09/08	Thu 11/09/08	0 days	Thu 11/09/08	Thu 11/09/08				11 Sep '08							
41	Publish Decision Paper and Response Paper	Fri 26/09/08	Fri 26/09/08	0 days	Fri 26/09/08	Fri 26/09/08				26 Sep '08							
42	<b>Gas Industry Operations</b>	<b>Fri 08/02/08</b>	<b>Fri 08/02/08</b>	<b>255 days</b>	<b>Fri 06/02/09</b>	<b>Fri 30/01/09</b>											
43	NIAUR/CER Discussion of Issues and Options (Market Structure; System Operation; Governan	Fri 08/02/08	Fri 08/02/08	0 days	Fri 08/02/08	Fri 08/02/08				08 Feb '08							
44	High Level Agreement on Issues and Options Approach	Fri 22/02/08	Fri 22/02/08	0 days	Fri 22/02/08	Fri 22/02/08				22 Feb '08							
45	High level Issues and Options note at CAGSG	Thu 13/03/08	Thu 13/03/08	0 days	Thu 13/03/08	Thu 13/03/08				13 Mar '08							
46	Bilaterals with Industry Participants (Possible Workshop)	Mon 17/03/08	Wed 30/04/08	1 day	Fri 21/03/08	Wed 30/04/08			30 Apr '08	30 Apr '08							

ID	Task Name	Baseline Start	Forecast/Actual Start	Duration	Baseline Finish	Forecast/Actual Finish	7	Half 2, 2007	Half 1, 2008	Half 2, 2008	Half 1, 2009	Half 2, 2009	Half 1, 2010	Half 2, 2010	Half 1, 2011	Half 2, 2011	Half 1	
47	Develop Principles and Issues Consultation	Mon 24/03/08	Fri 14/03/08	36 days	Wed 11/06/08	Fri 02/05/08		J	J	J	J	J	J	J	J	J	J	J
48	Bilaterals with Industry Participants (Possible Workshop)	Mon 14/07/08	Wed 30/04/08	1 day	Wed 16/07/08	Wed 30/04/08												
49	Consultation at CAGSG	Thu 12/06/08	Thu 08/05/08	0 days	Thu 12/06/08	Thu 08/05/08												
50	Publish Consultation	Fri 27/06/08	Wed 21/05/08	0 days	Fri 27/06/08	Wed 21/05/08												
51	Industry Workshop 1	Thu 17/07/08	Fri 06/06/08	0 days	Thu 17/07/08	Fri 06/06/08												
52	Consultation Ends	Fri 01/08/08	Wed 02/07/08	0 days	Fri 01/08/08	Wed 02/07/08												
53	Develop Structure of Draft Decision Paper	Mon 04/08/08	Thu 03/07/08	32 days	Fri 22/08/08	Fri 15/08/08												
54	Bilaterals with Industry participants (Possible Workshop)	Mon 25/08/08	Mon 18/08/08	5 days	Fri 29/08/08	Fri 22/08/08												
55	Develop Draft Decision & Response Paper	Fri 29/08/08	Fri 22/08/08	34 days	Wed 08/10/08	Wed 08/10/08												
56	Draft Decision & Response Paper at CAGSG	Thu 09/10/08	Thu 09/10/08	0 days	Thu 09/10/08	Thu 09/10/08												
57	Publish Draft Decision and Response Paper	Fri 24/10/08	Mon 13/10/08	0 days	Fri 24/10/08	Mon 13/10/08												
58	Industry Workshop 2	Thu 13/11/08	Mon 27/10/08	0 days	Thu 13/11/08	Mon 27/10/08												
59	Consultation Ends	Fri 28/11/08	Mon 24/11/08	0 days	Fri 28/11/08	Mon 24/11/08												
60	Develop High Level Principles Decision Paper	Mon 01/12/08	Tue 25/11/08	42 days	Wed 21/01/09	Wed 21/01/09												
61	High Level Principles Decision Paper at CAGSG	Thu 22/01/09	Thu 22/01/09	0 days	Thu 22/01/09	Thu 22/01/09												
62	Publish High Level Principles Decision Paper	Fri 30/01/09	Fri 30/01/09	0 days	Fri 30/01/09	Fri 30/01/09												
63	Public Presentation of High level Principles	Fri 06/02/09	Fri 30/01/09	0 days	Fri 30/01/09	Fri 30/01/09												
64	<b>Legislation and Licensing</b>	<b>Mon 04/08/08</b>	<b>Mon 04/08/08</b>	<b>195 days</b>	<b>Fri 01/05/09</b>	<b>Fri 01/05/09</b>												
65	<b>Legislation</b>	<b>Mon 04/08/08</b>	<b>Mon 04/08/08</b>	<b>174 days</b>	<b>Thu 02/04/09</b>	<b>Thu 02/04/09</b>												
66	<b>AIP Governance Structure</b>	<b>Fri 05/09/08</b>	<b>Fri 05/09/08</b>	<b>50 days</b>	<b>Thu 13/11/08</b>	<b>Thu 13/11/08</b>												
67	Review of AIP Governance Structure	Fri 05/09/08	Fri 05/09/08	26 days	Fri 10/10/08	Fri 10/10/08												
68	Investigation of expansion of SEM Committee	Mon 13/10/08	Mon 13/10/08	23 days	Wed 12/11/08	Wed 12/11/08												
69	Note presented to CAGSG on potential governance options	Thu 13/11/08	Thu 13/11/08	0 days	Thu 13/11/08	Thu 13/11/08												
70	<b>General Legislation Requirements</b>	<b>Mon 04/08/08</b>	<b>Mon 04/08/08</b>	<b>174 days</b>	<b>Thu 02/04/09</b>	<b>Thu 02/04/09</b>												
71	Preliminary Analysis of Legislation Requirements	Mon 04/08/08	Mon 04/08/08	62 days	Tue 28/10/08	Tue 28/10/08												
72	Discussion with DCENR/DETI	Thu 04/12/08	Thu 04/12/08	0 days	Thu 04/12/08	Thu 04/12/08												
73	Development of Legislation Requirements	Fri 06/02/09	Fri 06/02/09	36 days	Fri 27/03/09	Fri 27/03/09												
74	Present requirements to DCENR/DETI	Thu 02/04/09	Thu 02/04/09	0 days	Thu 02/04/09	Thu 02/04/09												
75	<b>Licencing</b>	<b>Mon 09/02/09</b>	<b>Mon 09/02/09</b>	<b>60 days</b>	<b>Fri 01/05/09</b>	<b>Fri 01/05/09</b>												
76	Review of Licensing Requirements	Mon 09/02/09	Mon 09/02/09	60 days	Fri 01/05/09	Fri 01/05/09												
77	Licensing workstream timetable in place	Fri 01/05/09	Fri 01/05/09	0 days	Fri 01/05/09	Fri 01/05/09												
78	<b>Connection Policy</b>	<b>Mon 06/10/08</b>	<b>Mon 06/10/08</b>	<b>155 days</b>	<b>Fri 08/05/09</b>	<b>Fri 08/05/09</b>												
79	Review of existing connection policies	Mon 06/10/08	Mon 06/10/08	25 days	Fri 07/11/08	Fri 07/11/08												
80	Bilaterals with industry stakeholders	Mon 10/11/08	Mon 10/11/08	5 days	Fri 14/11/08	Fri 14/11/08												
81	Develop Consultation Paper	Mon 17/11/08	Mon 17/11/08	48 days	Wed 21/01/09	Wed 21/01/09												
82	Consultation Paper at CAGSG	Wed 21/01/09	Wed 21/01/09	0 days	Wed 21/01/09	Wed 21/01/09												
83	Publish Consultation Paper	Fri 30/01/09	Fri 30/01/09	0 days	Fri 30/01/09	Fri 30/01/09												
84	Industry Workshop	Wed 18/02/09	Wed 18/02/09	0 days	Wed 18/02/09	Wed 18/02/09												
85	Consultation Ends	Fri 27/02/09	Fri 27/02/09	0 days	Fri 27/02/09	Fri 27/02/09												
86	Develop Decision Paper	Mon 02/03/09	Mon 02/03/09	38 days	Wed 22/04/09	Wed 22/04/09												
87	Decision Paper at CAGSG	Wed 22/04/09	Wed 22/04/09	0 days	Wed 22/04/09	Wed 22/04/09												
88	Publish Amended Connection Policies Decision Paper	Fri 08/05/09	Fri 08/05/09	0 days	Fri 08/05/09	Fri 08/05/09												
89	<b>System Planning and Development</b>	<b>Mon 03/03/08</b>	<b>Mon 03/03/08</b>	<b>455 days</b>	<b>Fri 27/11/09</b>	<b>Fri 27/11/09</b>												
90	<b>Joint Capacity Statement</b>	<b>Mon 03/03/08</b>	<b>Mon 03/03/08</b>	<b>370 days</b>	<b>Fri 31/07/09</b>	<b>Fri 31/07/09</b>												
91	Northern Ireland Pressure Report 2008	Fri 28/03/08	Wed 16/04/08	0 days	Fri 28/03/08	Wed 16/04/08												
92	Ireland Gas Capacity Statement 2008	Thu 31/07/08	Thu 31/07/08	0 days	Thu 31/07/08	Thu 31/07/08												

ID	Task Name	Baseline Start	Forecast/Actual Start	Duration	Baseline Finish	Forecast/Actual Finish	7	Half 2, 2007	Half 1, 2008	Half 2, 2008	Half 1, 2009	Half 2, 2009	Half 1, 2010	Half 2, 2010	Half 1, 2011	Half 2, 2011	Half 1
							J	J	J	J	J	J	J	J	J	J	J
93	Scoping of All-Island GCS/Pressure Report	Mon 03/03/08	Mon 03/03/08	135 days	Fri 05/09/08	Fri 05/09/08		03 Mar '08		05 Sep '08							
94	Issue Expression of Interest	Fri 05/09/08	Fri 05/09/08	0 days	Fri 05/09/08	Fri 05/09/08				05 Sep '08							
95	Issue RTI	Fri 17/10/08	Fri 17/10/08	0 days	Fri 17/10/08	Fri 17/10/08				17 Oct '08							
96	Industry Questionnaires	Fri 14/11/08	Fri 14/11/08	0 days	Fri 14/11/08	Fri 14/11/08				14 Nov '08							
97	Appoint Consultants	Mon 01/12/08	Mon 01/12/08	0 days	Mon 01/12/08	Mon 01/12/08				01 Dec '08							
98	Interviews	Mon 05/01/09	Mon 05/01/09	15 days	Fri 23/01/09	Fri 23/01/09				05 Jan '09	23 Jan '09						
99	Develop Supply Scenarios	Mon 26/01/09	Mon 26/01/09	10 days	Fri 06/02/09	Fri 06/02/09				26 Jan '09	06 Feb '09						
100	Modelling	Mon 09/02/09	Mon 09/02/09	30 days	Fri 20/03/09	Fri 20/03/09				09 Feb '09	20 Mar '09						
101	Draft Report	Mon 23/03/09	Mon 23/03/09	75 days	Fri 03/07/09	Fri 03/07/09				23 Mar '09	03 Jul '09						
102	Final Printed Document	Tue 28/07/09	Tue 28/07/09	0 days	Tue 28/07/09	Tue 28/07/09					28 Jul '09						
103	Publish All-island Capacity Statement/Pressure Report	Fri 31/07/09	Fri 31/07/09	0 days	Fri 31/07/09	Fri 31/07/09					31 Jul '09						
104	<b>Security Standard &amp; Storage</b>	<b>Wed 25/06/08</b>	<b>Wed 25/06/08</b>	<b>127 days</b>	<b>Fri 19/12/08</b>	<b>Fri 19/12/08</b>											
105	<b>Scoping of Workstream</b>	<b>Wed 25/06/08</b>	<b>Wed 25/06/08</b>	<b>36 days</b>	<b>Thu 14/08/08</b>	<b>Thu 14/08/08</b>											
106	NIAUR/CER meet to discuss options (SoS Standard Issues; Commercial / Strategic Sto	Wed 25/06/08	Wed 25/06/08	0 days	Wed 25/06/08	Wed 25/06/08				25 Jun '08							
107	Develop Security Standard & Storage Paper	Thu 26/06/08	Thu 26/06/08	35 days	Wed 13/08/08	Wed 13/08/08			26 Jun '08	13 Aug '08							
108	Present Security Standard & Storage Paper to CAGSG	Thu 14/08/08	Thu 14/08/08	0 days	Thu 14/08/08	Thu 14/08/08				14 Aug '08							
109	<b>Consultation(s) Development</b>	<b>Mon 18/08/08</b>	<b>Mon 18/08/08</b>	<b>90 days</b>	<b>Fri 19/12/08</b>	<b>Fri 19/12/08</b>											
110	Bilaterals with relevant stakeholders	Mon 18/08/08	Mon 18/08/08	5 days	Fri 22/08/08	Fri 22/08/08			18 Aug '08	22 Aug '08							
111	Develop Consultation Paper	Mon 25/08/08	Mon 25/08/08	13 days	Wed 10/09/08	Wed 10/09/08				25 Aug '08	10 Sep '08						
112	Consultation Paper at CAGSG	Thu 11/09/08	Thu 11/09/08	0 days	Thu 11/09/08	Thu 11/09/08					11 Sep '08						
113	Forward Consultation Paper to Dept's	Mon 15/09/08	Mon 15/09/08	0 days	Mon 15/09/08	Mon 15/09/08					15 Sep '08						
114	Publish Consultation Paper	Fri 19/09/08	Fri 19/09/08	0 days	Fri 19/09/08	Fri 19/09/08					19 Sep '08						
115	Meet with relevant stakeholders	Wed 08/10/08	Wed 08/10/08	0 days	Wed 08/10/08	Wed 08/10/08					08 Oct '08						
116	Consultation Ends	Fri 17/10/08	Fri 17/10/08	0 days	Fri 17/10/08	Fri 17/10/08					17 Oct '08						
117	Draft Decision Paper	Mon 20/10/08	Mon 20/10/08	38 days	Wed 10/12/08	Wed 10/12/08				10 Oct '08	10 Dec '08						
118	Decision Paper at CAGSG	Thu 11/12/08	Thu 11/12/08	0 days	Thu 11/12/08	Thu 11/12/08					11 Dec '08						
119	Publish Decision Paper	Fri 19/12/08	Fri 19/12/08	0 days	Fri 19/12/08	Fri 19/12/08					19 Dec '08						
120	<b>Planning and Development Framework</b>	<b>Mon 03/08/09</b>	<b>Mon 03/08/09</b>	<b>85 days</b>	<b>Fri 27/11/09</b>	<b>Fri 27/11/09</b>											
121	Develop Framework	Mon 03/08/09	Mon 03/08/09	40 days	Fri 25/09/09	Fri 25/09/09					03 Aug '09	25 Sep '09					
122	Transmission Planning Framework	Fri 27/11/09	Fri 27/11/09	0 days	Fri 27/11/09	Fri 27/11/09						27 Nov '09					
123	Investment policy	Fri 27/11/09	Fri 27/11/09	0 days	Fri 27/11/09	Fri 27/11/09						27 Nov '09					
124	<b>Retail Market Alignment</b>	<b>Fri 01/08/08</b>	<b>Fri 01/08/08</b>	<b>610 days</b>	<b>Fri 03/12/10</b>	<b>Fri 03/12/10</b>											
125	<b>Single Supplier Code</b>	<b>Fri 01/08/08</b>	<b>Fri 01/08/08</b>	<b>220 days</b>	<b>Fri 05/06/09</b>	<b>Fri 05/06/09</b>											
126	NIAUR/CER Discussion of Issues and Options	Fri 01/08/08	Fri 01/08/08	0 days	Fri 01/08/08	Fri 01/08/08					01 Aug '08						
127	High Level Agreement on Issues and Options Approach	Fri 22/08/08	Fri 22/08/08	0 days	Fri 22/08/08	Fri 22/08/08					22 Aug '08						
128	Draft Issues and Options Paper at CAGSG	Thu 11/09/08	Thu 11/09/08	0 days	Thu 11/09/08	Thu 11/09/08					11 Sep '08						
129	Develop Issues & Options Consultation	Fri 12/09/08	Fri 12/09/08	44 days	Wed 12/11/08	Wed 12/11/08					12 Sep '08	12 Nov '08					
130	Consultation at CAGSG	Thu 13/11/08	Thu 13/11/08	0 days	Thu 13/11/08	Thu 13/11/08						13 Nov '08					
131	Publish Consultation	Fri 28/11/08	Fri 28/11/08	0 days	Fri 28/11/08	Fri 28/11/08						28 Nov '08					
132	Industry Workshop 1	Fri 12/12/08	Fri 12/12/08	0 days	Fri 12/12/08	Fri 12/12/08						12 Dec '08					
133	Consultation Ends	Fri 26/12/08	Fri 26/12/08	0 days	Fri 26/12/08	Fri 26/12/08						26 Dec '08					
134	Develop Draft Decision & Response Paper	Mon 29/12/08	Mon 29/12/08	33 days	Wed 11/02/09	Wed 11/02/09						29 Dec '08	11 Feb '09				
135	Draft Decision & Response Paper at CAGSG	Thu 12/02/09	Thu 12/02/09	0 days	Thu 12/02/09	Thu 12/02/09							12 Feb '09				
136	Publish Draft Decision and Response Paper	Fri 27/02/09	Fri 27/02/09	0 days	Fri 27/02/09	Fri 27/02/09							27 Feb '09				
137	Industry Workshop 2	Thu 19/03/09	Thu 19/03/09	0 days	Thu 19/03/09	Thu 19/03/09								19 Mar '09			
138	Consultation Ends	Fri 27/03/09	Fri 27/03/09	0 days	Fri 27/03/09	Fri 27/03/09									27 Mar '09		

