

ID	Task Name	Baseline Date	Forecast/Actual Date	Timeline																																																			
				07	Half 1, 2008			Half 2, 2008			Half 1, 2009			Half 2, 2009			Half 1, 2010			Half 2, 2010			Half 1, 2011			Half 2, 2011			H																										
				N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	H
1	<b>Common Arrangments for Gas (CAG) Project</b>	<b>Fri 30/09/11</b>	<b>Fri 30/09/11</b>																																																				
3	<b>Cost Benefit Analysis</b>	<b>Thu 09/10/08</b>	<b>Wed 12/11/08</b>																																																				
5	Round table discuss with key stakeholders	Mon 04/02/08	Mon 04/02/08																																																				
6	Present Indicitive CBA to CAGSG	Thu 14/02/08	Thu 14/02/08																																																				
9	Present High Level Stage 2 CBA to CAGSG	Thu 09/10/08	Wed 12/11/08																																																				
10	<b>Single Approach to Gas Quality</b>	<b>Fri 19/09/08</b>	<b>Fri 19/12/08</b>																																																				
11	Receive Report from BGN	Fri 29/02/08	Mon 10/03/08																																																				
13	Decision on next steps (CAGSG)	Thu 10/04/08	Tue 08/04/08																																																				
15	Consultation Paper to CAGSG	Thu 12/06/08	Thu 12/06/08																																																				
16	Publish Consultation Paper	Fri 20/06/08	Fri 20/06/08																																																				
17	Industry Discussion/Workshop	Wed 02/07/08	Wed 09/07/08																																																				
18	Consultation Ends	Fri 11/07/08	Fri 18/07/08																																																				
19	Working Group Established & ToR Agreed	NA	Thu 21/08/08																																																				
21	Gas Spec Recommendation Report Complete	NA	Tue 25/11/08																																																				
23	Decision Paper at CAGSG	Thu 11/09/08	Thu 11/12/08																																																				
24	Publish Decision Paper	Fri 19/09/08	Fri 19/12/08																																																				
25	<b>Single Transmission Tariff Methodology</b>	<b>Fri 26/09/08</b>	<b>Fri 19/12/08</b>																																																				
26	Issue RFP for Consultancy Support	Fri 25/01/08	Fri 25/01/08																																																				
29	Approval of Successful Bidder	Thu 13/03/08	Fri 07/03/08																																																				
31	Consultants in Place	Fri 04/04/08	Fri 28/03/08																																																				
35	All-island Tariffs Workshop (Invite Only)	Thu 24/04/08	Fri 09/05/08																																																				
37	Consultation Paper at CAGSG	Thu 12/06/08	Thu 12/06/08																																																				
38	Publish Consultation	Fri 20/06/08	Fri 27/06/08																																																				
39	All-island Tariffs Workshop 1	Wed 02/07/08	Wed 09/07/08																																																				
40	Consultation Ends	Fri 25/07/08	Fri 15/08/08																																																				
42	Interim Review Paper at CAGSG	NA	Thu 11/09/08																																																				
44	Draft Decision Paper at CAGSG	NA	Thu 09/10/08																																																				
45	Publish Draft Decision Consultation	NA	Fri 17/10/08																																																				
46	All-island Tariffs Workshop 2	Wed 13/08/08	Fri 07/11/08																																																				
47	Consultation Ends	NA	Fri 21/11/08																																																				
49	Decision Paper to CAGSG	Thu 11/09/08	Thu 11/12/08																																																				
50	Publish Decision Paper and Response Paper	Fri 26/09/08	Fri 19/12/08																																																				
51	<b>Gas Industry Operations</b>	<b>Fri 06/02/09</b>	<b>Fri 30/01/09</b>																																																				
53	High Level Agreement on Issues and Options Approach	Fri 22/02/08	Fri 22/02/08																																																				
54	High level Issues and Options note at CAGSG	Thu 13/03/08	Thu 13/03/08																																																				
58	Consultation at CAGSG	Thu 12/06/08	Thu 08/05/08																																																				
59	Publish Consultation	Fri 27/06/08	Wed 21/05/08																																																				
60	Industry Workshop 1	Thu 17/07/08	Fri 06/06/08																																																				
61	Consultation Ends	Fri 01/08/08	Wed 02/07/08																																																				
65	Draft Decision & Response Paper at CAGSG	Thu 09/10/08	Thu 09/10/08																																																				
66	Publish Draft Decision and Response Paper	Fri 24/10/08	Tue 21/10/08																																																				
67	Industry Workshop 2	Thu 13/11/08	Fri 07/11/08																																																				

ID	Task Name	Baseline Date	Forecast/Actual Date	Timeline																																																							
				07	Half 1, 2008			Half 2, 2008			Half 1, 2009			Half 2, 2009			Half 1, 2010			Half 2, 2010			Half 1, 2011			Half 2, 2011			H																														
				N	I	D	J	F	M	A	M	J	J	A	S	O	I	N	D	J	F	M	A	M	J	J	A	S	O	I	N	D	J	F	M	A	M	J	J	A	S	O	I	N	D	J	F	M	A	M	J	J	A	S	O	I	N	D	H
68	Consultation Ends	Fri 28/11/08	Fri 28/11/08										28/11																																														
70	High Level Principles Decision Paper at CAGSG	Thu 22/01/09	Fri 16/01/09											16/01																																													
71	Publish High Level Principles Decision Paper	Fri 30/01/09	Fri 30/01/09											30/01																																													
72	Public Presentation of High level Principles	Fri 06/02/09	Fri 30/01/09											30/01																																													
73	<b>Legislation and Licensing</b>	<b>Fri 01/05/09</b>	<b>Fri 01/05/09</b>																																																								
74	<b>Legislation</b>	<b>Thu 02/04/09</b>	<b>Thu 02/04/09</b>																																																								
75	<b>AIP Governance Structure</b>	<b>Thu 13/11/08</b>	<b>Thu 05/02/09</b>																																																								
78	Note presented to CAGSG on potential governance options	Thu 13/11/08	Thu 05/02/09																																																								
79	<b>General Legislation Requirements</b>	<b>Thu 02/04/09</b>	<b>Thu 02/04/09</b>																																																								
81	Discussion with DCENR/DETI	Thu 04/12/08	Thu 04/12/08																																																								
83	Present requirements to DCENR/DETI	Thu 02/04/09	Thu 02/04/09																																																								
84	<b>Licensing</b>	<b>Fri 01/05/09</b>	<b>Fri 01/05/09</b>																																																								
86	Licensing workstream timetable in place	Fri 01/05/09	Fri 01/05/09																																																								
87	<b>Connection Policy</b>	<b>Fri 08/05/09</b>	<b>Mon 24/08/09</b>																																																								
91	Consultation Paper at CAGSG	Wed 21/01/09	Thu 07/05/09																																																								
92	Publish Consultation Paper	Fri 30/01/09	Mon 18/05/09																																																								
93	Industry Workshop	Wed 18/02/09	Thu 04/06/09																																																								
94	Consultation Ends	Fri 27/02/09	Mon 15/06/09																																																								
96	Decision Paper at CAGSG	Wed 22/04/09	Thu 06/08/09																																																								
97	Publish Amended Connection Policies Decision Paper	Fri 08/05/09	Mon 24/08/09																																																								
98	<b>System Planning and Development</b>	<b>Fri 27/11/09</b>	<b>Fri 27/11/09</b>																																																								
99	<b>Joint Capacity Statement</b>	<b>Fri 31/07/09</b>	<b>Fri 31/07/09</b>																																																								
100	Northern Ireland Pressure Report 2008	Fri 28/03/08	Wed 16/04/08											16/04																																													
101	Ireland Gas Capacity Statement 2008	Thu 31/07/08	Thu 31/07/08											31/07																																													
103	Commence Market Participant Survey		Fri 14/11/08											14/11																																													
106	Scenarios Signed-off by RA's		Fri 13/02/09											13/02																																													
108	Modelling Completed		Fri 03/04/09											03/04																																													
111	First Draft of Joint Report		Fri 17/04/09											17/04																																													
113	Final Joint Report at Commssion / NI Board		Mon 25/05/09											25/05																																													
114	Final Joint Report at CAG SG		Thu 04/06/09											04/06																																													
115	Final Printed Document	Tue 28/07/09	Fri 24/07/09																																																								
116	Publish All-island Capacity Statement/Pressure Report	Fri 31/07/09	Fri 31/07/09																																																								
117	<b>Security Standard &amp; Storage</b>	<b>Fri 19/12/08</b>	<b>Fri 13/03/09</b>																																																								
118	<b>Scoping of Workstream</b>	<b>Thu 14/08/08</b>	<b>Thu 11/09/08</b>																																																								
119	NIAUR/CER meet to discuss options (SoS Standard Issues; Comercial / Strategic Storage)	Wed 25/06/08	Wed 25/06/08											25/06																																													
121	Present Security Standard & Storage Paper to CAGSG	Thu 14/08/08	Thu 11/09/08											11/09																																													
122	<b>Consultation(s) Development</b>	<b>Fri 19/12/08</b>	<b>Fri 13/03/09</b>																																																								
124	Consultation Paper at CAGSG	Thu 11/09/08	Thu 11/12/08																																																								
126	Publish Consultation Paper	Fri 19/09/08	Fri 19/12/08																																																								
127	Meet with relevant stakeholders	Wed 08/10/08	Wed 07/01/09																																																								
128	Consultation Ends	Fri 17/10/08	Fri 23/01/09																																																								
130	Decision Paper at CAGSG	Thu 11/12/08	Thu 05/03/09																																																								

