

ID	Task Name	Duration	Start	Finish	Owner	Timeline																																						
						0	Half 1, 2011	Half 2, 2011	Half 1, 2012	Half 2, 2012	Half 1, 2013	Half 2, 2013	Half 1, 2014	Half 2, 2014	Hal																													
						D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
1	Common Arrangements for Gas Project	945 days	Thu 17/02/11	Wed 01/10/14																																								
2	Replanning Start	0 days	Thu 17/02/11	Thu 17/02/11																																								
3																																												
4	CAG Phase 1 (2012 Go Live)	403 days	Mon 18/04/11	Wed 31/10/12																																								
5																																												
6	Code Work Stream	402 days	Tue 19/04/11	Wed 31/10/12																																								
7	Agree CAG Code Scope	0 days	Mon 02/05/11	Mon 02/05/11	RA & TSO																																							
8	High Level Principles	33 days	Tue 03/05/11	Thu 16/06/11																																								
9	Develop High Level Principles Recommendations	31 days	Tue 03/05/11	Tue 14/06/11	TSO																																							
10	Issue Code High Level Principles Information Paper	0 days	Tue 14/06/11	Tue 14/06/11	TSO																																							
11	Industry Workshop	1 day	Thu 16/06/11	Thu 16/06/11	TSO																																							
12	Business Rules Phase 1A (Key GTMS Dependencies)	103 days	Tue 17/05/11	Thu 06/10/11																																								
13	Capacity Codes Transition, Interruptible, Moffat Virtual Reverse Flow & Operator-to-Operator Forward Flow Business Rules	53 days	Tue 17/05/11	Thu 28/07/11																																								
14	Develop Business Rules	52 days	Tue 17/05/11	Wed 27/07/11	TSO																																							
15	Consultation Period	16 days	Fri 01/07/11	Fri 22/07/11	TSO																																							
16	Industry Workshop	1 day	Mon 18/07/11	Mon 18/07/11	TSO																																							
17	RA Preliminary View	0 days	Thu 28/07/11	Thu 28/07/11	RA																																							
18	Nominations and Allocations Business Rules	48 days	Tue 14/06/11	Thu 18/08/11																																								
19	Develop Business Rules	46 days	Tue 14/06/11	Tue 16/08/11	TSO																																							
20	Consultation Period	15 days	Wed 20/07/11	Tue 09/08/11	TSO																																							
21	Industry Workshop	1 day	Thu 28/07/11	Thu 28/07/11	TSO																																							
22	RA Preliminary View	0 days	Thu 18/08/11	Thu 18/08/11	RA																																							
23	Balancing & Shrinkage Business Rules	47 days	Tue 05/07/11	Wed 07/09/11																																								
24	Develop Business Rules	46 days	Tue 05/07/11	Tue 06/09/11	TSO																																							
25	Consultation Period	15 days	Wed 10/08/11	Tue 30/08/11	TSO																																							
26	Industry Workshop	1 day	Thu 18/08/11	Thu 18/08/11	TSO																																							
27	RA Preliminary View	0 days	Wed 07/09/11	Wed 07/09/11	RA																																							
28	Financial Security / Credit Arrangements, Payment & Invoicing Business Rules	52 days	Tue 05/07/11	Wed 14/09/11																																								
29	Develop Business Rules	51 days	Tue 05/07/11	Tue 13/09/11	TSO																																							
30	Consultation Period	15 days	Wed 17/08/11	Tue 06/09/11	TSO																																							
31	Industry Workshop	1 day	Thu 25/08/11	Thu 25/08/11	TSO																																							
32	RA Preliminary View	0 days	Wed 14/09/11	Wed 14/09/11	RA																																							
33	Finalisation of Phase 1A Business Rules	10 days	Thu 15/09/11	Wed 28/09/11	RA & TSO																																							
34	RA Approval & Publication of Phase 1A Business Rules	0 days	Thu 06/10/11	Thu 06/10/11	RA																																							
35	Business Rules Phase 1B (Non-GTMS Dependencies)	253 days	Tue 19/04/11	Thu 05/04/12																																								
36	Gas Quality Specification Determination	40 days	Tue 19/04/11	Mon 13/06/11	TSO																																							
37	Review Measurement Section of Code	47 days	Tue 19/04/11	Wed 22/06/11	TSO																																							
38	Emergency & Congestion Management Arrangements	123 days	Wed 08/06/11	Fri 25/11/11																																								
39	Emergency & Congestion Management Development (via working groups)	122 days	Wed 08/06/11	Thu 24/11/11	TSO																																							
40	Consultation Period	15 days	Wed 28/09/11	Tue 18/10/11	TSO																																							
41	Industry Workshop	1 day	Fri 07/10/11	Fri 07/10/11	TSO																																							
42	RA Approval of CAG Emergency Arrangements Proposal	0 days	Fri 25/11/11	Fri 25/11/11	RA																																							

