

ID	Task Name	Duration	March 2012	April 2012	May 2012	June 2012	July 2012	August 2012	September	October 2012	November 2012
1	Project Start	1 day									
2	Publish storage workplan	1 day									
3	Publish responses to June CAG consultation on transmission tariffs for storage	1 day									
4											
5	Follow up on June 2011 CAG consultation on transmission tariffs for storage	115 days									
6											
7	Connection Cost Treatment and Cost Allocation	80 days									
8	Analysis of modelling results	20 days									
9	Analysis of results from JGCS	30 days									
10	RAs consider connection cost treatment and cost allocation (including physical reverse flow costs)	15 days									
11	Develop draft decision paper on connection cost treatment and cost allocation (including physical reverse flow costs)	15 days									
12	Consult with industry	20 days									
13	RA develop decision paper on connection cost treatment and cost allocation (including physical reverse flow costs)	15 days									
14	RAs decision on connection cost treatment and cost allocation (including physical reverse flow costs)	0 days									
15											
16	Combined Product	115 days									
17	Consider consultation responses on combined product	19 days									
18	Develop draft decision paper on transmission tariffs for storage	35 days									
19	Consult with industry	40 days									
20	Industry workshop	1 day									
21	RAs develop decision paper on combined product	21 days									
22	RAs decision on decision paper on combined product	0 days									
23											
24	Additional Products	76 days									
25	UR consult on business rules for short term product, VRF and SN entry point	21 days									
26	Industry consultation on code drafting for short term product, VRF and SN entry point	10 days									
27	UR decision on new products	0 days									
28											
29	CER analyse short term capacity multipliers	24 days									
30	Consult with industry	20 days									
31	CER develop short term decision paper	10 days									
32	CER decision on short term capacity multipliers	1 day									

Project: 0212-04-05 Gas Storage Workp
Date: Thu 10/05/12

Task		Progress		Summary		External Tasks		Deadline	
Split		Milestone		Project Summary		External Milestone			